



Notes

1. Where speed signs are incorporated in m/m board that are duplicated, the speed sign will always be nearest the road.
2. The location of signs shown on this plan may be varied slightly during implementation to improve visibility and effectiveness.
3. All redundant speed signs to be covered.
4. After installation a drive-through inspection is to be conducted and signs adjusted for maximum effectiveness.

Date: 24th September 2013 **Author:** Ron Grubb **Project:** Building of roundabout Excell Gray Bruni: .

Comments:

- Traffic Management Plan For road closure at CSU Wagga Wagga
- Road closure of Valder Way
- Work To Be Conducted between 7:00am and 5.30 pm weekdays from ~~the 2nd September until the 24th October 2013~~
- Plan Not Drawn To Scale. All Signage In Accordance With AS1742.3-2009



TCP prepared and Signed by,
Ronald Grubb 5333014476